



BFI AIRPORT ADVISORY

DATE: September 15, 2006

TO: King County International Airport Tenants
distributed by e-mail and fax

FROM: Robert I. Burke, AAE, Airport Director

SUBJECT: RUNWAY 13R/31L CONSTRUCTION UPDATE

Following a final check of the weather forecast at noon today, our contractor will be proceeding with runway painting tomorrow.

Accordingly **full closure of Runway 13R/31L is scheduled on Saturday, September 16 and 17 from 0900 to 1800 (local)** for painting and construction punch list items.

Our contractor confirmed that all major electrical work has been completed. The elevated and in-pavement guard lights located at the runway hold lines have been energized and are operational. These lights remain active 24 hours a day to provide a visual cue to aircraft operators to prevent runway incursions.

Additionally, the contractor has advised of a work schedule change concerning the coming **runway grooving work**. This phase is still scheduled to **commence September 25**, and the nightly hours of work remain the same – 2100 to 0400 (local). **However, the contractor will only be working 5 days per week, from Monday evening to Saturday morning. No work will be performed Saturday and Sunday evenings, and the runway will remain open on weekends commencing at 0400 (local) Saturday.** The contractor anticipates completion of this work prior to the 45 days specified in the contract.

A status update will be provided following this weekend's activities. The continued patience of our aviation community is appreciated.

Rita Creighton, Community Relations and Aviation Education Program Manager, can be contacted at (206) 296-7431 should you have any questions concerning the construction schedule.

CHECK NOTAMS FOR CHANGES