



BFI AIRPORT ADVISORY

DATE: October 13, 2006

TO: King County International Airport Tenants
Distributed by e-mail and fax

FROM: Robert I. Burke, AAE, Airport Director

SUBJECT: October Construction Activities

Since our last Tenant Advisory, the Runway painting as well as punch list items have been substantially completed. The Runway grooving work is continuing as scheduled. Equipment breakdowns during this activity have impacted the contractor's progress; approximately 2500 feet of the runway has been completed to date. The work is slow and the required clean-up is tedious.

The current full Runway closure schedule, Monday to Friday from 2100 to 0400 (local) will remain in effect.

Please be advised the Airport is evaluating options to increase production, including scheduling weekend work. **We will advise tenants by Wednesday, October 18 of any schedule changes.**

The continued patience and cooperation of our aviation community during this final construction phase is appreciated.

Rita Creighton, Communication Relations and Aviation Education Program Manager may be contacted directly at (206) 296-7431 should you have any questions concerning the construction schedule or other matters relating to this project.

CHECK NOTAMS FOR CHANGES