



BFI AIRPORT ADVISORY

DATE: November 2, 2006

TO: King County International Airport Tenants
Distributed by e-mail and fax

FROM: Robert I. Burke, AAE, Airport Director

SUBJECT: Runway 13R/31L Construction Update

Runway grooving work is progressing and nearing completion. As of today, the Contractor has grooved 7600 linear feet of Runway 13R/31L, with 2400 feet remaining.

The current full runway closure schedule, Monday to Friday from 2100 to 0400 (local) will remain in effect.

No work is scheduled for this weekend. Based on the remaining distance, the Contractor anticipates full completion of this work by 0400 (local) Saturday November 11.

We will update you should this schedule change.

Your continued cooperation is appreciated.

Rita Creighton, Communication Relations and Aviation Education Program Manager may be contacted directly at (206) 296-7431 should you have any questions concerning the construction schedule or other matters relating to this project.

CHECK NOTAMS FOR CHANGES